



School Lead Water Testing Summary

School Short Name **Sumner / Sumner Annex**
Address 715 S. Kildar
Facility ID 51190
CPS Team Member Prins Sales
MEC Team Member Mark Wyco

Length of time water remained in pipes before sampled [Approx 10 hours](#)
Water last used (Time and date) [Approx 10 PM 5/2/16](#)
Date of test [5/3/2016](#)
Report based on lab results dated [5/10/2016](#)

Sample ID #	Sample Location	Sample Collection Time & Date	Test Results (ppb)	ppb Level
51190-B-N-CS-01	Kitchen	7:30 AM 5/3/16	ND	-
51190-1-S-WC-02	Hallway by Room 024	7:35 AM 5/3/16	8.68	BA
51190-2-S-WC-03	Hallway by Room 123	7:40 AM 5/3/16	ND	-
51190-2-N-F-04	Hallway by Room 134	7:43 AM 5/3/16	ND	-
51190-B-N-F-05	Hallway by Lunchroom	7:45 AM 5/3/16	6.01	BA
51190A-1-N-CS-01	Kitchen	7:00 AM 5/3/16	ND	-
51190A-1-E-WC-02	Hallway by Room 102	7:05 AM 5/3/16	ND	-
51190A-1-W-WC-03	Hallway by Room 116	7:10 AM 5/3/16	ND	-
51190A-2-E-F-04	Hallway by Room 202	7:15 AM 5/3/16	ND	-

EPA ACTION LEVEL FOR LEAD IS 15 ppb or 15 µg/L

SPREADSHEET LEGEND

ND-Not Detected at the Reporting Limit

BA-Below EPA Action Level of 15 ppb

AA-Above EPA Action Level

Chicago Public Schools - Department of Facility Operations